

				_		_	_	
_	1 <i>2</i> ~ 1		-	nfo	1 4	-		•
	1 B V J	144			1 3 5 5 6 7		LVI	

Surveyor Name BUENO_R Certificate Number P0043820-082023

OwnerCustomerRIVERBEND OF
NAPLES MOBILE HOA

Drainage Area PO Number 231753

Pipe Segment MH-3 - C/O-3 Date 11/30/2023 09:51

Street WALKERBILT RD City NAPLES

Comments

Manhole

Upstream MH C/O 3 Rim to Invert (U)
Grade to Invert (U)
Downstream MH 3 Rim to Invert (D)
Grade to Invert (D)
Rim to Grade (D)

Sewer Use Sanitary Direction of Survey Upstream

Pipe

Height (Diameter) 6 Width

Shape Circular Material Vitrified Clay Pipe

Lining Method Pipe Joint Length

Total Length Length Surveyed 100.9

Year Laid Year Renewed

Misc

Flow Control Not Controlled Media Label DVD

Purpose Routine Assessment Sewer Category

Pre-Cleaning Jetting Date Cleaned 11/30/2023 10:26

Weather Dry Location Code Main Highway - Suburban/Rural

Additional Info Location Details

Custom

Number of Taps 3 Number of Roots 0

Num Cracks / Number of Broken / Holes / Collapse

Number of Deposits 0 Custom6

Custom7 Struct Grade
OM Grade Overall Grade

Pacp 6

Reverse Setup ID

Sheet (Group)
Number

Imperial Units (US) True Pressure Value

RIVERBEND OF

Work Order Project NAPLES SANITARY

11.30.2023

Completed Yes

Project: RIVERBEND OF NAPLES SANITARY 11.30.2023

Date: 11/30/2023 9:51:00 AM **Pipe Segment Reference:** MH-3 - C/O-3

Street: WALKERBILT RD Upstream MH: C/O 3
Length Surveyed: 100.9 Downstream MH: 3

Pacp Quick Overall Rating: 2A12

Height (Diameter): 6

Direction of Survey: Upstream

Material: Vitrified Clay Pipe

Street: WALKERBILT RD

		1	
Distance	Fault Observation	Time	Picture
0.0	Manhole Severity: None Remarks: 3	15	MH 3 TO MH C/O 3 RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 0.00 ft 616 mbar 691 mbar
0.0	Water Level Severity: None Percent: 5	26	MH 3 TO MH C/O 3 RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 0.00 ft 616 mbar 691 mbar
3.5	Tap Factory Position: 12 Severity: None Size: 6	01:25	MH 3 RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 3.45 ft 617 mbar 695 mbar

Distance	Fault Observation	Time	Picture
14.9	Water Level Sag Severity: None Cont Defect: S01 Percent: 10 Struct Weight: 2	02:27	MH 3 TO MH C/O 3 RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 14.92 ft 620 mbar 699 mbar
26.7	Water Level Sag Severity: None Cont Defect: F01 Percent: 10 Struct Weight: 2	03:33	MH 3 TO MH C/O 3 RIVERBEND OF NAPLES SANITARY 11.30.2023 Water Level Sag 11.30.2023 26.72 ft 624 mbar 703 mbar
43.3	Tap Factory Defective Position: 3 Severity: None Size: 4 Remarks: PIPE OFF SET Maint Weight: 2	06:56	MH 3 TO MH C/O 3 RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 43.34 ft 628 mbar 714 mbar

Distance	Fault Observation	Time	Picture
43.3	Joint Offset Large Severity: None Struct Weight: 2	08:08	MH 3 TO MH C/O 3 RIVERBEND OF NAPLES SANITARY 11.30.2023 Alat Utiset Large 11.30.2023 43.31 ft 629 mbar 718 mbar
50.0	Water Level Sag Severity: None Cont Defect: S02 Percent: 10 Struct Weight: 2	08:58	MH 3 TO MH C/O 3 RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 630 mbar 721 mbar
52.3	Infil Stain Position: 9 To 4 Severity: None Joint	10:56	MH 3 TO MH C/O 3 RIVERBEND OF NAPLES SANITARY 11.30.2023 STATE STATE SANITARY 11.30.2023 STATE STATE SANITARY 11.30.2023 STATE STATE SANITARY 11.30.2023 STATE SANITARY 11.30.

Distance	Fault Observation	Time	Picture
61.4	Water Level Sag Severity: None Cont Defect: F02 Percent: 10 Struct Weight: 2	11:44	MH 3 TO MH C/O 3 RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 61.41 ft 632 mbar 729 mbar
66.7	Material Change Severity: None Remarks: PVC	13:09	MH 3 TO MH C/O 3 RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 66.74 ft 633 mbar 733 mbar
67.9	Water Level Sag Severity: None Cont Defect: S03 Percent: 5 Struct Weight: 2	13:55	MH 3 TO MH C/O 3 RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 67.89 ft 634 mbar 736 mbar

Distance	Fault Observation	Time	Picture
71.2	Joint Offset Medium Severity: None Struct Weight: 1	14:45	MH 3 TO MH C/O 3 RIVERBEND OF NAPLES SANITARY 11.30.2023 11.39.2023 634 mbar 738 mbar
72.0	Material Change Severity: None Remarks: VCP	15:44	MH 3 TO MH C/O 3 RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 72.01 ft 634 mbar 741 mbar
83.6	Joint Offset Large Severity: None Struct Weight: 2	16:58	MH 3 TO MH C/O 3 RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 83.60 ft 636 mbar 745 mbar

Distance	Fault Observation	Time	Picture
83.6	Water Level Sag Severity: None Cont Defect: F03 Percent: 5 Struct Weight: 2	17:16	MH 3 TO MH C/O 3 RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 83.60 ft 636 mbar 746 mbar
84.5	Material Change Severity: None Remarks: PVC	18:27	MH 3
85.6	Tap Factory Position: 12 Severity: None Size: 6	19:01	MH 3

Distance	Fault Observation	Time	Picture
86.2	Joint Offset Medium Severity: None Struct Weight: 1	19:28	MH 3 T0 MH C/O 3 RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 638 mbar 752 mbar
86.9	Material Change Severity: None Remarks: VCP	20:21	MH 3 TO MH C/O 3 RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 86.95 ft 639 mbar 755 mbar
100.9	End of Pipe Severity: None Remarks: CLEAN OUT 3	22:00	TO MH C/O.3 RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 100.91 ft 642 mbar 759 mbar



Project: RIVERBEND OF NAPLES SANITARY 11.30.2023

Date: 11/30/2023 9:51:00 AM

Street: WALKERBILT RD Length Surveyed: 100.9

Pacp Quick Overall Rating: 2A12

(83.6) MWLS - Water Level Sag - Cont Def: F03


Height (Diameter): 6
Street: WALKERBILT RD


Pipe Segment Reference: MH-3 - C/O-3

Upstream MH: C/O 3 **Downstream MH:** 3

Direction of Survey: Upstream **Material:** Vitrified Clay Pipe







Created with the PDSM report generator

ID Number: C/O 3

Nassco C.C.T.V. Defect Code Information

Grade	Structural	O&M	Overall
5	0	0	0
4	0	0	0
3	0	0	0
2	18	2	20
1	2	0	2
Overall	20	2	22
Number of Defects	11	1	12
Pipe Rating	2912	2100	2A12
Pipe Ratings Index	2	2	2

Nassco C.C.T.V. Defect Code Information

Distance	Video	Code	Cont		Value		Joint	Circumferential Location	
Ref		Defect		ension	%		At /	To	
				1st	2nd	, 0		From	
0	15	AMH - Manhole							
		3	Т					r	
0	26	MWL - Water Level			1	5			
3.5	85	TF - Tap Factory		6				12	
14.9	147	MWLS - Water Level Sag	S01			10			
26.7	213	MWLS - Water Level Sag	F01		,	10			
43.3	416	TFD - Tap Factory Defective		4				3	
		PIPE OFF SET							
43.3	488	JOL - Joint Offset Large							
50	538	MWLS - Water Level Sag	S02			10			
52.3	656	IS - Infil Stain					X	9	4
61.4	704	MWLS - Water Level Sag	F02			10			
66.7	789	MMC - Material Change							
		PVC							
67.9	835	MWLS - Water Level Sag	S03			5			
71.2	885	JOM - Joint Offset Medium							
72	944	MMC - Material Change							
		VCP							
83.6	1018	JOL - Joint Offset Large							
83.6	1036	MWLS - Water Level Sag	F03			5			
84.5	1107	MMC - Material Change							
		PVC							
85.6	1141	TF - Tap Factory		6				12	
86.2	1168	JOM - Joint Offset Medium	· ·		=				
86.9	1221	MMC - Material Change							
		VCP							
100.9	1320	AEP - End of Pipe							
		CLEAN OUT 3							



Videos Created for Session RIVERBEND OF NAPLES SANITARY 11.30.2023

3-CO 3_11302023-1029-U.mp4 Size: 499 MB

Your browser does not support the video tag.

Created with the PDSM report generator

Project: RIVERBEND OF NAPLES SANITARY 11.30.2023

Date: 11/30/2023 9:51:00 AM **Pipe Segment Reference:** MH-3 - C/O-3


Street: WALKERBILT RD Upstream MH: C/O 3
Length Surveyed: 100.9 Downstream MH: 3

Pacp Quick Overall Rating: 2A12 Direction of Survey: Upstream Height (Diameter): 6 Material: Vitrified Clay Pipe

Street: WALKERBILT RD

Percent Grade Mean: 0.03
Plot Distance From: 0 To 102
Max Percent Difference: 3
Number of Window Values: 1
Percent Differnce Max for Windows Values: 60
Number of Feet to Average: 1

Number of Feet to Average: 1 Final number of points plotted: 92





Additional Reports for Session RIVERBEND OF NAPLES SANITARY 11.30.2023

Created with the report generator