

	_		
-1-7-1		Informat	
	1366		

Surveyor Name BUENO_R Certificate Number P0043820-082023 RIVERBEND OF

Owner Customer NAPLES MOBILE HOA

Drainage Area PO Number 231753

Pipe Segment MH-4 - MH-4B **Date** 11/30/2023 16:45

Street WALKERBILT RD City NAPLES

Comments

Manhole

Upstream MH 4B Rim to Invert (U)
Grade to Invert (U) Rim to Grade (U)
Downstream MH 4 Rim to Invert (D)
Grade to Invert (D) Rim to Grade (D)

Sewer Use Sanitary Direction of Survey Upstream

Pipe

Height (Diameter) 6 Width

Shape Circular Material Vitrified Clay Pipe

Lining Method Pipe Joint Length

Total Length Length Surveyed 58.4

Year Laid Year Renewed

Misc

Flow Control Not Controlled Media Label DVD

Purpose Routine Assessment Sewer Category

Pre-Cleaning Date Cleaned 11/30/2023 16:46

Weather Dry Location Code Main Highway - Suburban/Rural

Additional Info Location Details

Custom

Number of Taps 0 Number of Roots 0
Num Cracks / Number of Broken / Holes / Collapse
Number of Deposits 0 Custom6

Custom7 Struct Grade
OM Grade Overall Grade

Pacp 6

Reverse Setup ID

Sheet (Group)
Number

Imperial Units (US) True Pressure Value

RIVERBEND OF

Work Order Project NAPLES SANITARY

11.30.2023

Completed No

Project: RIVERBEND OF NAPLES SANITARY 11.30.2023

Date: 11/30/2023 4:45:00 PM **Pipe Segment Reference:** MH-4 - MH-4B

Street: WALKERBILT RD Upstream MH: 4B
Length Surveyed: 58.4 Downstream MH: 4

Pacp Quick Overall Rating: 4222 Direction of Survey: Upstream Height (Diameter): 6 Material: Vitrified Clay Pipe

Street: WALKERBILT RD

Distance	Fault Observation	Time	Picture
0.0	Manhole Severity: None Remarks: 4	22	MH 4 TO MH 4B RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 0.00 ft 643 mbar 773 mbar
0.0	Water Level Severity: None Percent: 5	45	MH 4 TO MH 48 RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 0.02 ft 643 mbar 773 mbar
0.1	Crack Circumferential Position: 9 To 3 Severity: None Struct Weight: 1	01:23	MH 4 TO MH 4B RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 0.13 ft 774 mbar

Distance	Fault Observation	Time	Picture
0.4	Water Level Sag Severity: None Cont Defect: S01 Percent: 10 Struct Weight: 2	01:48	MH 4 TO MH 4B RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 0.40 ft 643 mbar 774 mbar
5.5	Water Level Sag Severity: None Cont Defect: F01 Percent: 10 Struct Weight: 2	02:47	MH 4 T0 MH 4B RIVERBEND OF NAPLES SANITARY 11.39.2923 11.30.2023 5.49 ft 643 mbar 774 mbar
25.3	Crack Longitudinal Position: 3 Severity: None Cont Defect: S02 Struct Weight: 2	04:19	MH 4 TO MH 4B RIVERBEND OF NAPLES SANITARY 11.30.2023 Crack Longitudinal 11.30.2023 25.31 ft 645 mbar 778 mbar

Distance	Fault Observation	Time	Picture
28.4	Crack Longitudinal Position: 3 Severity: None Cont Defect: F02 Struct Weight: 2	04:51	MH 4 TO MH 48 RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 28.39 ft 780 mbar
48.5	Camera Underwater Severity: None Cont Defect: S03 Maint Weight: 4	06:57	MH 4 TO MH 4B RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 48.55 ft 646 mbar 778 mbar
58.4	Camera Underwater Severity: None Cont Defect: F03 Maint Weight: 4	08:28	MH 4 TO MH 4B RIVERBEND OF NAPLES SANITARY 11.30.2023 Camera Underwater 11.30.2023 58.43 ft 775 mbar

Distance	Fault Observation	Time	Picture
58.4	Abandoned Survey Severity: None Remarks: UNDER WATER	08:50	MH 4 TO MH 4B RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 58.43 ft 644 mbar 775 mbar

Created with the PDSM report generator

Project: RIVERBEND OF NAPLES SANITARY 11.30.2023

Date: 11/30/2023 4:45:00 PM

Street: WALKERBILT RD Length Surveyed: 58.4

Pacp Quick Overall Rating: 4222


Height (Diameter): 6 **Street:** WALKERBILT RD

Pipe Segment Reference: MH-4 - MH-4B

Upstream MH: 4B Downstream MH: 4

Direction of Survey: Upstream **Material:** Vitrified Clay Pipe







Nassco C.C.T.V. Defect Code Information

Grade	Structural	O&M	Overall
5	0	0	0
4	0	8	8
3	0	0	0
2	4	0	4
1	1	0	1
Overall	5	8	13
Number of Defects	3	2	5
Pipe Rating	2211	4200	4222
Pipe Ratings Index	2	4	3

Nassco C.C.T.V. Defect Code Information

D: .	Video	Code	Cont Defect	Value			T • .	Circumferential Location	
Distance	Ref			Dimension		%	Joint	At /	То
				1st	2nd	70		From	10
0	22	AMH - Manhole							
		4							
0	45	MWL - Water Level				5			
0.1	83	CC - Crack Circumferential						9	3
0.4	108	MWLS - Water Level Sag	S01			10			
5.5	167	MWLS - Water Level Sag	F01			10			
25.3	259	CL - Crack Longitudinal	S02					3	
28.4	291	CL - Crack Longitudinal	F02					3	
48.5	417	MCU - Camera Underwater	S03						
58.4	508	MCU - Camera Underwater	F03						
58.4	530	MSA - Abandoned Survey							
		UNDER WATER							



Videos Created for Session RIVERBEND OF NAPLES SANITARY 11.30.2023

4-4B_11302023-1646-U.mp4 Size: 204 MB

Your browser does not support the video tag.

Created with the PDSM report generator

Project: RIVERBEND OF NAPLES SANITARY 11.30.2023

Date: 11/30/2023 4:45:00 PM **Pipe Segment Reference:** MH-4 - MH-4B


Street: WALKERBILT RD Upstream MH: 4B
Length Surveyed: 58.4 Downstream MH: 4

Pacp Quick Overall Rating: 4222 Direction of Survey: Upstream Height (Diameter): 6 Material: Vitrified Clay Pipe

Street: WALKERBILT RD

Percent Grade Mean: 0.17
Plot Distance From: 0 To 59
Max Percent Difference: 3
Number of Window Values: 1
Percent Difference Max for Windows Values: 60
Number of Feet to Average: 1

Number of Feet to Average: 1 Final number of points plotted: 36





Additional Reports for Session RIVERBEND OF NAPLES SANITARY 11.30.2023

Created with the report generator