

Proi	ect	Info	rm:	atio	n
ı ıv,	CCL				411

Surveyor Name BUENO_R Certificate Number P0043820-082023

OwnerCustomerRIVERBEND OF
NAPLES MOBILE HOA

Drainage Area PO Number 231753

Pipe Segment MH-4B - MH-4 Date 11/30/2023 16:09

Street WALKERBILT RD City NAPLES

Comments

Manhole

Upstream MH 4B Rim to Invert (U)
Grade to Invert (U) Rim to Grade (U)
Downstream MH 4 Rim to Invert (D)
Grade to Invert (D) Rim to Grade (D)

Sewer Use Sanitary Direction of Survey Downstream

Pipe

Height (Diameter) 6 Width

Shape Circular Material Vitrified Clay Pipe

Lining Method Pipe Joint Length

Total Length Length Surveyed 37.2

Year Laid Year Renewed

Misc

Flow Control Not Controlled Media Label DVD

Purpose Routine Assessment Sewer Category

Pre-Cleaning Jetting Date Cleaned 11/30/2023 16:09

Weather Dry Location Code Main Highway - Suburban/Rural

Additional Info Location Details

Custom

Number of Taps 1 Number of Roots 0
Num Cracks / Number of Broken / Practures 0 Holes / Collapse
Number of Deposits 0 Custom6

Custom7 Struct Grade
OM Grade Overall Grade

Pacp 6

Reverse Setup ID Sheet (Group)

Number

Imperial Units (US) True Pressure Value

RIVERBEND OF

Work Order Project NAPLES SANITARY

11.30.2023

Completed No

Project: RIVERBEND OF NAPLES SANITARY 11.30.2023

Date: 11/30/2023 4:09:00 PM **Pipe Segment Reference:** MH-4B - MH-4

Street: WALKERBILT RD Upstream MH: 4B
Length Surveyed: 37.2 Downstream MH: 4

Pacp Quick Overall Rating: 5143 Direction of Survey: Downstream

Height (Diameter): 6 Material: Vitrified Clay Pipe Street: WALKERBILT RD

Distance 0.0	Manhole Severity: None Remarks: 4B	Time	Picture MH 4B TO MH 4 RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 0.00 ft 649 mbar 809 mbar 800 mb
0.0	Water Level Severity: None Percent: 5	01:04	MH 4B TO MH 4 RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 0.00 ft 648 mbar 808 mbar
0.4	Broken Position: 1 To 3 Severity: None Struct Weight: 4	02:39	MH 4B TO MH 4 RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 9.37 ft 646 mbar 808 mbar

Distance	Fault Observation	Time	Picture
1.2	Broken Void Visible Position: 3 To 9 Severity: None Struct Weight: 5	03:47	MH 48 TO MH 4 RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 1.22 ft 806 mbar
13.6	Infil Runner Position: 5 Severity: None Joint Maint Weight: 4	05:16	MH 48 RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 13.59 ft 645 mbar 806 mbar
13.6	Water Level Sag Severity: None Cont Defect: S01 Percent: 10 Struct Weight: 2	06:07	MH 48 TO MH 4 RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 13.62 ft 646 mbar 807 mbar

Distance	Fault Observation	Time	Picture
15.4	Material Change Severity: None Remarks: PVC	06:57	MH 4B TO MH 4 RIVERBEND OF NAPLES SANITARY 11.30.2023 Material Change 11.30.2023 15.36 ft 645 mbar 808 mbar
18.0	Tap Factory Position: 12 Severity: None Size: 6	07:21	MH 48 TO MH 4 RIVERBEND OF NAPLES SANITARY 11.39.2023 Iap Factory 11.30.2023 18.04 ft 809 mbar
28.7	Material Change Severity: None Remarks: VCP	08:36	MH 4B T0 MH 4 RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 28.74 ft 646 mbar 810 mbar

Distance	Fault Observation	Time	Picture
37.2	Camera Underwater Severity: None Maint Weight: 4	09:45	MH 4B TO MH 4 RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 37.18 ft 801 mbar
37.2	Water Level Sag Severity: None Cont Defect: F01 Percent: 10 Struct Weight: 2	09:53	MH 4B TO MH 4 RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 37.20 ft 800 mbar
37.2	Abandoned Survey Severity: None Remarks: UNDER WATER	10:43	MH 4B TO MH 4 RIVERBEND OF NAPLES SANITARY 11.30.2023 11.30.2023 37.21 ft 644 mbar 796 mbar



Project: RIVERBEND OF NAPLES SANITARY 11.30.2023

Date: 11/30/2023 4:09:00 PM

Street: WALKERBILT RD Length Surveyed: 37.2

Pacp Quick Overall Rating: 5143

Height (Diameter): 6
Street: WALKERBILT RD

37.2 **Downstream MH:** 4


Direction of Survey: Downstream

Pipe Segment Reference: MH-4B - MH-4

Material: Vitrified Clay Pipe

Upstream MH: 4B







Nassco C.C.T.V. Defect Code Information

Grade	Structural	O&M	Overall
5	5	0	5
4	4	8	12
3	0	0	0
2	10	0	10
1	0	0	0
Overall	19	8	27
Number of Defects	7	2	9
Pipe Rating	5141	4200	5143
Pipe Ratings Index	3	4	3

Nassco C.C.T.V. Defect Code Information

Vide		Video	Cont	Value			Circumferential Location		
Distance	Distance Ref Code		Defect	Dime	ension	%	Joint	At/	То
				1st	2nd	70		From	10
0	41	AMH - Manhole							
		4B							
0	64	MWL - Water Level				5			
0.4	159	B - Broken						1	3
1.2	227	BVV - Broken Void Visible						3	9
13.6	316	IR - Infil Runner					X	5	
13.6	367	MWLS - Water Level Sag	S01			10			
15.4	417	MMC - Material Change							
		PVC							
18	441	TF - Tap Factory		6				12	
28.7	516	MMC - Material Change							
		VCP							
37.2	585	MCU - Camera Underwater							
37.2	593	MWLS - Water Level Sag	F01			10			
37.2	643	MSA - Abandoned Survey							
		UNDER WATER							



Videos Created for Session RIVERBEND OF NAPLES SANITARY 11.30.2023

4B-4_11302023-1609-D.mp4 Size: 245 MB

Your browser does not support the video tag.

Created with the PD5M report generator

Project: RIVERBEND OF NAPLES SANITARY 11.30.2023

Date: 11/30/2023 4:09:00 PM **Pipe Segment Reference:** MH-4B - MH-4

Street: WALKERBILT RD Upstream MH: 4B
Length Surveyed: 37.2 Downstream MH: 4

Pacp Quick Overall Rating: 5143 Direction of Survey: Downstream


Height (Diameter): 6
Street: WALKERBILT RD

Percent Grade Mean: -0.84 Plot Distance From: 0 To 38 Max Percent Difference: 3 Number of Window Values: 1

Material: Vitrified Clay Pipe

Percent Differnce Max for Windows Values: 60 Number of Feet to Average: 1

Number of Feet to Average: 1 Final number of points plotted: 35





Additional Reports for Session RIVERBEND OF NAPLES SANITARY 11.30.2023

Created with the report generator